H E L-A (195) Department

Ent. No 1322-48 H6/55-

A Healer

Dated 7-4-56

C.F. 32(70,10,568—20-1-54.

Public Works Department

From (Name) Sri J.L.Frederick, B.A., B.E., I.S.E.,
Designation Chief Engineer, P.W.D., (General),
Station Chepauk, Madras-5.
P.B.No.410.

Received Registered

To

The Secretary to Government
Health, Education & Local Administration Department,
Fort St. George, Madras-9.

Enclosures:

No. 53714.PH-1/55-1, dated 23rd December 1955.

ASSISTANT SECRE... 31 DEC1955 132248 ... DEPA...

Sir,

Sub:-Mangalore - Water Supply Scheme - Supply of C.I. pipes ---Director General of Supplies and Disposals' original supply order No.S.Hl/1126-L/2.S.I.2853/54 dated 4-5-1954 on Messrs. The Indian Iron and Steel Co.,Ltd.,

==========

The original supply order cited above was placed on the Indian Iron and Steel Company, Ltd., on 4-5-1954 with the stipulated delivery period between 31-12-1954 - 30-8-1955. But this Order is stated to have been lost in transit between the Office of the Director-General of Supplies and Disposals, ~~and~~ Delhi and Indian Iron and Steel Company, Calcutta and no supply has been made so far under this order. The matter was taken up with the Director-General of Supplies & Disposals and Messrs. The Indian Iron and Steel Company and the firm have now booked the order as a fresh one. They have expressed to the Director-General of Supplies and Disposals their difficulty in treating this Order as if it were received in May 1954 and for making the supplies within the original stipulated delivery period.

(ptc)

Encls.
1.) copy of letter from the S.E.P.H. No. 5742 W/55-1 dt. 5-11-55 F.29-13
its encl.
2.) Copy of D.O. No. 5104 W/55-1 dt. 8-11-55 of the S.E.P.H. to the Director Genl. of Supplies & Disposals
3.) Copy of S.E.P.H. letter No. 6452 W/55-1 dt. 12-12-55 to DE (Cal.)
4.) Copy of letter No. 3/50517 dt. 28-11-55 from Indian Iron & Steel Co. Ltd.

On the suggestion of the Director-General of Supplies and Disposals the Superintending Engineer (Public Health) has accepted the supply of pipes in mixed classes of 'B', 'C' and 'D' and in mixed lengths of 12' and 18', so as to allow the suppliers to improve the delivery period. Even so, the company have stated that the supply can be made only after a higher priority is given to our order over all other orders excepting the priority orders of the Utterpradesh and Chandigarh Governments. I request that the matter may please be taken up with the Government of India to secure for this Department, the priority it should have had if the supply order had not been lost in transit from the Director-General of Supplies and Disposals to Indian Iron and Steel Company, so that the supplies can be made by the firm at least before 31-3-56 so as to incur the expenditure on this supply from the Central loan assistance.

for Chief Engineer, P.W.D., (General).

29.12.55

Copy to the Superintending Engineer, (Public Health).

GK.28/12.

Copy of letter No.5442 W/55-1/F.39-13 dated 15-11-1955 from the Superintending Engineer (Public Health), Chepauk to the Director General of Supplies and Disposals, New Delhi.

Sub: Mangalore Water Supply Scheme - Supply of C.I. pipes - D.G.S. & D's original supply order No. SHI/1126-E/2 C.I.2853/54 dated 4-5-1954.

Ref: Correspondence resting with my D.O. letter No. 5104 W/55-1 dated 8-11-1955 addressed to Sri V.N. Rajan I.C.S., D.G.S. & D., New Delhi.

In continuation of my D.O. letter cited, I have to state that this Department has no objection to the firm supplying the quantities in sizes 4", 5", 6", 8", 9" and 15" dia. in mixed classes of B, C, and D but subject to the condition that the quantities supplied in C and D classes should not exceed 5% of the total quantity under each size. There is no objection to the firm supplying the pipes in mixed lengths of 12 ft. and 18 ft. for all sizes.

2. I request that the firm, M/s. The Indian Iron and Steel Co. may please be directed to complete the supply of the whole order including the 21" dia. pipes, as per the original indent, by 31-3-56 at least, commencing supplies immediately by diverting stocks intended for other indents in the same manner as the firm have already diverted certain stocks intended for Dindigul Water Supply Scheme and Tirupur Water supply scheme of this State when they could not get the necessary Railway wagons.

3. I request to be informed of the early action taken in the matter.

Copy submitted to Chief Engineer, P.W.D. (Genl.) for information with a copy of the D.O.No.5104 W/55-1 dated 8-11-1955 addressed to Sri V.N. Rajan, Director General of Supplies and Disposals, New Delhi.

The original order was placed by the Sanitary Engineer on the Director General of Supplies and Disposals for C.I. pipes valued at about Rs.7.12 lakhs. The order was accepted by the Director General of Supplies and Disposals and placed on the Indian Iron and Steel Co. in his No.SHI.1126 E/2 C.I. 2853/54 dated 4-5-1954 with a delivery period stipulated as mostly between 31-12-54 - 30-9-55.

The order does not appear to have been received by the firm but lost in transit. Subsequently when the Director General of Supplies and Disposals issued an amendment to the order in his No.SH.1126 E/2 C dated 24-9-1955 the firm could not connect the amendment to the original order. Further on several reminders from this office, the firm have booked the order afresh but could not abide by the original delivery period. Hence the Director General of Supplies and Disposals was specially requested by the D.O. under reference to accord special priority to this order.

P.T.O.

The Director General of Supplies and Disposals has indicated that the delivery period can be improved if the pipes can be accepted in mixed classes of B, C and D and in mixed lengths of 12 ft. and 18 ft. I have accepted the suggestion in the same manner as agreed to by the Sanv. Engr. in his letter No.13934 W2/54-3 dated 24-8-54 to the Director General of Supplies and Disposals (with copy to you) while placing the order for the Bulk Indent for Rs.30.0 lakhs.

I request that the Chief Engineer also may please impress on the Director General of Supplies and Disposals to complete the supply by 31-3-56 so as to enable the Central assistance to be spent in full.

Encl: One copy of D.O. cited 8-11-1955.

Copy of D.O. No.5104 W/55-1 dated 8th November 1955 from the Superintending Engineer (P.H.) to the Director General of Supplies and Disposals.

Sub: Mangalore Water Supply Scheme - Supply of C.I. pipes - D.G.S. & D's original supply order No.SHI.1126 E/2 C.I./2853/54 dated 4-5-54 on Messrs. Indian Iron and Steel Co., Ltd.

Ref: Correspondence resting with your No.SHI/1126 E/2 C1 dated 2-11-1955.

It is rather unfortunate that the original supply order dated 4th May 1954 cited above got miscarried and did not reach the firm at all. I noticed non-compliance with this order after this new circle was formed as a result of detailed analysis of the various indents placed for supply of cast iron pipes and specials. The Executive Engineer and the Asst. Engr. (P.H.) concerned seem to have lost sight of this due to some wrong accounting on their part assuming that certain supplies received as per some other indents were in compliance of this particular indent.

Anyway it has to be admitted that this department had placed an indent sufficiently early in May, 1954 itself and it was duly passed on by you to the manufacturing firm. Merely because the concerned supply order got miscarried in postal transmission the firm should not be allowed to treat this case as a fresh order placed with them in October 1955 as suggested by them. As you are the authority to fix priorities in the matter of such orders for Cast Iron pipes, I request you to consider this as a special case and see that some priority atleast is given to this old order of May 1954. In this connection you may be aware that my special circle was formed with a view to accelerate the progress on Water Supply and Drainage Schemes for which Central Government Loan Assistance to the tune of nearly 2 crores of rupees was afforded in order to complete as many of these schemes as possible before the end of the First Five Year Plan period i.e. 31-3-1956. This particular order for cast iron pipes for Mangalore Water Supply Scheme happens to be a heavy one costing about Rs.7 lakhs and odd. In case atleast a portion of the supply is not effected during the current year it will upset my programme of expenditure very seriously. I am therefore writing this in the belief that you can render atleast partial justice in this particular case.

P.T.O.

As regards the question of accepting the supply in mix classes 'B', 'C' and 'D' and in mixed lengths I shall write to you again within a week after consulting my Chief Engineer on the point.

/True copy/

VKS/29-12.

Superintendent.
29/12

From
Sri R. Lakshmana Iyer,B.E.,M.I.E.,
Superintending Engineer,(PH).,
Chepauk,
Madras.5.

To
The Chief Engineer,
(General),Chepauk,
Madras-5.

x-x-x-

9

Copy of letter No.3/3192/50517 dated the 25th November, 1955 from the Indian Iron and Steel Co.Limited, Iron Sales Section, 12, Mission Row, Calcutta to the Director of Supplies, DGS & D , Shahjahan Road, New Delhi.

My dear Thadani,

Re: Supply Order No.SHI/1126-E/2CI/2853/54 dated 4-5-54 for C.I. pipes.
A/c. Sanitary Engineer, Madras P.W.D.,

I am in receipt of your D.O.No.SHI/1126-E/2CI of 12/16-11-55 and have to advise you thatin case of Spun pipes delivery would have normally been due by period IV/55 or period 1/56 if the order was received by us in May/54, but this delivery will not now be possible without considerable detriment to the existing deliveries, particularly against the Priority orders for Chandigarh and L.S.G.E.D. U.P. These priority orders are due for completion by period I/II'56 and I propose to commence supplies against the order under reference after completion of these priority orders. The exact date of completion on this basis will be advised to you shortly. In the meantime, the Sanitary Engineer should confirm the supply in mixed classes of R.C. and D so far as 4" to 9" pipes are concerned and mixed lengths of 12' and 18' for all the sizes.

The position is much more complicated for vertically cast S & S pipes and it is not possible for us to say now exactly what would have been the delivery time if it was booked by us in May/54. We have, however, several outstanding Rate Contract Orders for 15" and 21" dia. pipes for execution, which includs two priority orders for the L.S.G.E.D. U.P. We are arranging to give priority to the Madras order over all the existing Rate contract orders excepting the two priority orders. The L.S. G.E.D. priority orders are due for completion by period I/56 and as such supplies against the Madras Order will commence after period I/56. The final completion time will be advised to you in due course.

It is needless to state that this action of ours will delay the existing orders for 15" and 21" dia. pipes by approximately 3/4 months' time.

I hope thiw will meet with the approval of the Sanitary Engineer, Madras

Yours sincerely,
Sd. S.N. Gupta.

Copy of letter No.51282 dated the 2nd December, 1955 from the Indian Iron and Steel Co.Ltd.m 12, Mission Row, Calcutta -1 to the Director of Supplies, DGS&D, Shahjahan Road, New Delhi.

Dear Mr. Thadani,

Supply order No.SHI/1126-E/2CI/2853/54 dated 4-5-54 for C.I. pipes A/c. Sanitary Engineer, Madras P.W.D.,

Please refer to your D.O.No.SHI/1126-E/2CI dated 26/28-11-55 to Mr. Gupta who is at present in New Delhi, as you probably know by this time.

Mr. Gupta has already advised you about the difficulty of our now treating the above order as if it were received in May 1954, vide his D.O. No.3/3192/50517 of 25-11-55. It does not seem possible that we shall be able to supply any spun pipes by March 56, unless overriding priority is given, in which case of course the priority orders for Chandigarh and L.S.G.E.D. U.P. will be considerably delayed. The indentors acceptance of mixed classes and mixed lengths will be of some assitance no doubt, but the extent is very small, particularly as a 5% limit has been stipulated, and will not in any event accelerate deliveries in the desired degree. As things stand now, the spun Pipes against the present order will not be ready, before July/August 1956, and that again will only be possible, if we give

15

this order priority over all other orders excepting the Chandigarh and the L.S.G.E.D. orders.

In so far as the 15" and 21" pipes are concerned, the position has been very carefully examined, and it is just possible that we would be able to complete supplies by March 1956, as requested, by giving priority over all orders excepting the two priority orders for the L.S.G.E.D. U.P. to which Mr. Gupta referred in para two of his last D.O. to you.

I trust that taking all the factors into consideration you will find the above fairly satisfactory.

Yours sincerely,

Sd. K.N. Ghose,

/true copy/

23/12/55

2/2 for Superintending Engineer (PH)

Pb/23.12.

23/12/55

C.F. 32 ff —70,10,558 —20-1-54.

186

PUBLIC WORKS Department

From (Name) Sri J.M.Frederick B.A., B.E., I.S.E.,
Designation Chief Engineer, P.W.D., (General),
Station Chepauk, Madras-5.

Received ... Registered

To

The Secretary to Government,
Health, Education and Local Administration Department,
Fort St. George, Madras-9

Enclosures

No.53714 PH-1/55-1, dated 23-12-55. 195



Sir,

Sub: Mangalore Water Supply Scheme - Supply of C.I. pipes - Director General of Supplies and Disposals original supply order No.S.Hl/1126-E/2 C.I.2853/54 Dated 4-5-1954 on Messrs. The Indian Iron and Steel Co., Ltd.

The original supply order cited above was placed on the Indian Iron and Steel Co., Ltd., on 4-5-54 with the stipulated delivery period between 31-12-1954 - 30-9-1955. But this order is stated to have been lost in transit between the office of the Director General of Supplies and Disposals Delhi and Indian Iron and Steel Company, Calcutta and no supply has been made so far under this order. The matter was taken up with the Director General of Supplies and Disposals and M/S. Indian Iron and Steel Company and the firm have now booked the order as a fresh one. They have expressed to the Director General of Supplies and Disposals their difficulty in treating this order as if it were received in May 1954 and for making the supplies within the original stipulated delivery period.

On the suggestion of the Director General of Supplies and Disposals the Superintending Engineer (Public Health) has accepted the supply of pipes in mixed classes of 'B', 'C' and 'D' and in mixed lengths of 12' and 18', so as to allow the suppliers to improve the delivery period. Even so, the company have stated that the supply can be made only after a higher priority is given to our order over all other orders excepting the priority orders of the Utterpradesh and Chandigarh Government. I request that the matter may please be taken up with the Government of India to secure for this Department, the priority it should have had if the supply order had not been

lost in transit from the Director General of Supplies and Disposals and to Indian Iron and Steel Company so that the supplies can be made by the firm at least before 31-3-56 so as to incur the expenditure on this supply from the Central loan assistance.

B. S. Narayanan
23.12.55

for Chief Engineer, PWD, (General).

15

Special

Letter 1322-48 H6/55-1 Health

Ref T ✓ d. 3-1-56

Dispatched 3/1/56

Copy to the CE., PWD (Gl) with ref to his letter no. 53714 PH dd 23-12-55.

To

The Secretary to the Govt of India,
Ministry of Health,
New Delhi.

(With enclosures)

Sir,

Sub: Supply of CI pipes for the Mangalore water Supply Scheme.

I am directed to forward herewith copies of the marginally noted communications and to state that an order for the supply of C.I pipes valued at about Rs. 7.12 Lakhs (Rupees Seven lakhs and twelve thousand) was placed by the Sanitary Engineer on the Director General of Supplies and Disposals one order was accepted by the D.G. S&D and placed on the Indian Iron and Steel Co Calcutta, as supply order no. SHI/1126 E/2-C.I. 2853/54 dd 4-5-1954 with a delivery period stipulated as mostly between 31-12-54 & 30-9-55 But this order is stated to have been lost in transit

1) Copy of D.O. no. 5104-W/55-1 dd 8-11-55 from the Suptg Eng (PH) to the D.G. S&D

2) Copy of Letter no. 5442-W/55-1/F.39-13 dd 15-11-55 from the Suptg Engr (PH) to the D.G. S&D

3) Copies of letters no. 3/3192/50514 dd 25-11-55 and no 51282 dd 2-12-55 from the Indian Iron and Steel Co to the D.S., DGS&D

4) Copy of letter no. 6456 W/55 dd 12-12-55 from the Suptg Engr (PH) to the CE., PWD (Gl)

dd 3/1/56

Dispatched 3/1/56

Copy to the CE., PWD (Gl) with ref to his letter no. 53714 PH dd 23-12-55.

To

The Secretary to the Govt of India,
Ministry of Health,
New Delhi.

(With enclosures)

Sir,

Sub: Supply of CI pipes for the Mangalore water Supply Scheme.

I am directed to forward herewith copies of the marginally noted communications and to state that an order for the supply of C.I pipes valued at about Rs. 7.12 Lakhs (Rupees Seven lakhs and twelve thousand) was placed by the Sanitary Engineer on the Director General of Supplies and Disposals one order was accepted by the D.G. S&D and placed on the Indian Iron and Steel Co Calcutta, as supply order no. SHI/1126 E/2-C.I. 2853/54 dd 4-5-1954 with a delivery period stipulated as mostly between 31-12-54 & 30-9-55 But this order is stated to have been lost in transit

between the office of the
D.G. S & D, Delhi and Indian
Iron and Steel Co, Calcutta and
no supply has been made so far
under this order. // The matter
was taken up with the D.G.S&D
and the Company the company
has now booked the orders
as a fresh one On the
suggestion of the D.G. S & D
the Supdg Engr (PH) has accepted
the supply of pipes in mixed
classes of 'B', 'C' and 'D' and
in mixed lengths of 12' and 18',
so as to allow the suppliers
to improve the delivery period
Even then the company has
stated that the supply can be
made only after a higher
priority is given to this order
over all other orders excepting
the priority orders of the
Uttarpradesh and Punjab Govts.
the cast iron pipes are required
for the Mangalore water supply
scheme which is an approved
scheme eligible for assistance
from the Special Development
Fund of the Ministry of Fin, Govt of India
~~If this~~ the programme of
work will be Seriously upset if the

pipes are not received before 31-3-56. and consequently the assistance from the Special Development Fund will be lost

3/1- I am therefore to request that the Govt of India kindly for this urgently may, because of the priority this order should have had if the original ~~supply~~ order had not been lost in transit from the D. G. S&D to the Indian Iron and Steel company, so that the supplies can be made by the company at least before 31-3-56.

Yours faithfully

3.1.56

Addl. Secy.

2/1/56

WR 3-1-56

4/1/56

19/116

OFFICE OF THE CHIEF ENGINEER,PWD(GEN RAL),CHEPAUK,MADRAS-5.

Endorsement No.53714 PH(1)/55-2 dated 3-1-1956.

Sub: Mangalore water Supply Scheme - Supply of C.I. pipes - D.G.S. & D. original supply order No,SH1/1126 E/2 C1/2853/54 dated 4-5-1954 placed on Messrs. The Indian Iron and Steel Co., Ltd., Calcutta.

Ref:/From the Superintending Engineer (Public Health) No.7466 W/55-1 dated 27-12-1955.

-:o:-

Copy forwarded to Government with enclosures in continuation of my No.53714 PH-1/55-1 dated 23-12-1955. In his D.O.letter No.SH1/1126 E/2 C1 dated 22-12-1955 to the Superintending Engineer (Public Health), the Director General of Supplies and Disposals has indicated that the pipes of 15" and 21" diameter will be supplied by March 1956 but that the rest of the supply order will be completed only by July/August 1956. In order to enable the firm to improve the delivery period the Superintending Engineer (Public Health) has cancelled the supply of the 21" diameter pipes included in the supply order. So it should be possible for the firm to supply the balance.quantities as per the indent by March 1956. The Government of India may be requested accordingly to prevail on the firm to complete the supply of the pipes excluding the 21"diameter pipes before 31-3-1956.

B. S. Narayanan
3.1.56.

For Chief Engineer, P.W.D.(General).

To The Secretary to Government, Health, Education and Local Administration Department,Madras-9.

Encl: Copy of D.O. dated 22-12-1955 and copy of reply D.O. dated 27-12-1955.

Pkf/3.1.56.

Copy of D.O.No.SH1/1126-E/2C1 dated 22nd December, 1955 from Sri S.T.Thadani, Deputy Director General(S) Shahjahan Road, New Delhi, to Sri R. Lakshmana Iyer, Superintending Engineer (Public Health), Chepauk, Madras-5.

-:o:-

Dear Shri Lakshmana Iyer,

Re: This Office Supply Order No.SH1/1126-E/2C1/2853/54 dated 4-5-1954 - Supply of Cast Iron pipes and Specials.

Please refer to your D.O.letter No.6783-W/55-1 39-13 dated the 12th December, 1955 addressed to Shri Rajan in connection with the above.

With my letter of even number dated 8/9th December, 1955, I attached a copy of a letter dated 2nd December, 1955 from Messrs. Indian Iron and Steel from which you must have been that, as far as the 15" and 21" pipes are concerned, the firm have stated that they would complete the supplies by March, 1956. With regard to the balance they are expected to be ready by July /August 1956.

This is the best that the firm have been able to do and this has only been possible after pressing the firm to give you higher priority in view of the fact that the Supply Order was placed in May, 1954.

Yours sincerely,
Sd. S.T.Thadani.

/ True Copy /

P.T.O.

29

Suptg.Engr.(Public Health),
Copy of D.O.No.7421-W/55-1 dated 27th December 1955 from the ~~Chief Engineer, Public (General)~~, Chepauk, Madras-5 to Sri Thadani, Deputy Director General of Supplies & Disposals, New Delhi.

-:o:-

Dear Sri Thadani,

Sub: Mangalore Water Supply Scheme - Supply of Cast Iron pipes - Supply Order No.SH1/1126 -E/2C1/2853/34 dated 4-5-54.

Ref: Your D.O.letter No.SH1/1126-E/2 C1 dated 22-12-55.

~~With~~ I acknowledge with thanks your D.O. letter cited.

With reference to para.2 of your D.O., I invite your kind attention to my letters No.4682-W/55-1 dated 1st December, 1955 and D.O.No.6294-W/55-1 (39-13) dated 2nd December, 1955 addressed to you wherein I have cancelled the supply of 21" diameter Cast Iron pipes in order to enable the firm to improve the delivery period. I understand from your D.O. cited that the firm have not been intimated by you about the omission of 21" diameter pipes. Hence, I request you to inform the firm about this omission and hope that the firm will offer still favourable delivery period for the supply of other sizes of pipes, if you move the firm again pointing out the reduction of work load to them due to the cancellation of 21" diameter pipes.

The order for supply of 21" diameter pipes may be theated as cancelled and need not be supplied. I request your early action and reply in the matter.

As regards Spun pipes, you will note from the letter dated 2-12-1955 of Indian Iron & Steel Co., Ltd., (enclosed with your D.O. No.SH1/1126-E/2C1 dated 8th December, 1955) that the supply for the two priority orders for Uttar Pradesh Government and Chandigarh can be completed only in Period II of 1956., As in any case supply to these two has to extend beyond 31-3-1956, I am sure you can prevail upon the manufacturing firm to complete supply as per my indent dated 4-5-54 by 31-3-1956, as that will enable this State Government to spend the Central Government Loan Assistance in ~~the~~ full. I have also requested my Chief Engineer to move this State Government to address the Government of India to give over-riding priority to our order for Mangalore Scheme due to special circumstances of the case.

/ True Copy /

Pkf/3.1.56.

Superintendent.

21

Health

Letter 132248 H6/55-2 Health dt 10-1-56

Ref. to

Off in Secn 10/1/56

sep dt 10/1/56

sep dt 10/1/56

The Secretary to the Govt of India Ministry of Health New Delhi.

Copy to the CE. PWD (GL) with ref to his Endt No 53714 PH(U)/55-2 dt 3-1-56.

(with enclosure)

with a copy of D.O. letters as in ff 19-20 cf

Sir,

Sub Supply of C.I. pipes for the Mangalore water supply scheme

I am confirmation of this Govt's letter No. 132248 H6/55-1 Health dt 3-1-56 I am directed to enclose herewith copies of D.O. No. SH 1/1126-E/2 CI dt 22-12-55 of the Deputy Director-General of supplies and D.O. No. 7421-W/55-1 dt 27-12-55 of the Superintending Engineer (PH) and to request that as the supply of the 21" diameter pipes has been cancelled the firm may be prevailed upon to complete the supply of other pipes before 1-4-56

Yours faithfully,

Addl Sec 10.1.56

ps 9-1-56

CE 9.1.56

av 9.1.56

for 15-17 cf

for 19 cf

for 20-21 cf

HE (AH)

Letter 132248 H6/55-3 Health 8/8-3-56

Ref. To

To

The Secretary to the
Govt of India,
Ministry of Health,
New Delhi

Rcpd. 13/3/56

Sir,

Subject: Supply of C.I. pipes for the Mangalore water supply scheme

I am to invite a reference to this Govt's letters No. 132248 H6/55-1 Health dt 3-1-56 and No. 132248 H6/55-2

Dy in section 8/3/56

pp 15-17 cf

Sd/-

Healths of 10-1-56 and to enquire when a reply in the matter may be expected

Yours faithfully,

Rs
5/3/56

CKS
7.3.56

Ms
8.3.56

NM
25/3

No. D-1663-LSG/56.
MINISTRY OF HEALTH
INDIA
NEW DELHI

Dated the 29th March, 1956.

From

Shri R.Narasimhan,
Under Secretary to the Govt. of India

To

The Secretary to the
Govt. of Madras,
Education & L.A.Department,
Madras.

ASSISTANT SECRETARY TO GOVERNMENT
2 APL 1956
35807
HEALTH, EDUCATION & LOCAL ADMN. DEPT.

Subject:- Supply of C.I.Pipes for the Mangalore Water Supply Scheme.

Sir,

I am directed to refer to your letter No.132248-H-6/55-1-Health, dated the 3rd January, 1956, on the subject mentioned above, and to say that the D.G.S.& D. have asked M/S. Indian Iron & Steel Co. Ltd., Calcutta, to treat the supply order in question on the basis of placement of the original order by that office and arrange supply by 31st March, 1956.

Yours faithfully,

UNDER SECRETARY.

Grover
29/3/56.

HECA(H)

Endt. 10.22 46/55-4 Heal

Supplin CI pipes

for the Mavelore water

supply scheme

From the Govt endia

Ministry of Heal No. D-

'663-LS/56 & 29-3-5

P25 CL

Communcate to the

To.

CE PWD (GL)

The CE PWD (GL)

(with a copy of

P25 CL)

CE PWD (GL)

3/4/56

CES

3/4/57

3.4.56